

Estimating sheet

Contact: _____






Address: _____

Tel. : _____



Fax: _____

Project name: _____

Required date: _____

	Description		Profile	Total Qty
(A)	Ice Water Shield Membrane 36"x 65" (91,4 cm x 19,8 m)	1 roll = 195ft ² (18,2 m ²) *6% Waste		Roll
(B)	Novislate Tiles 53,5"x22,5" (135,5 cm x 56,5 cm) 1 pc = 6.25 ft ² (0,6 m ²)	Box = 8 pcs Min Pitch = 4:12 *15% Waste		Box
(C)	Novislate Starter Strip 47,9"x2,5" (120,9 cm x 5,6 cm) 1 pc = 3.46 linear feet (1,05 lin.m)	Box = 30 pcs *10% Waste		Box
(D)	Novislate Ridge Cap 9"x11"x3,75" (24,13 cm x 27,9 cm x 9,5 cm) 1 pc = 0.58 linear feet (0,18 lin.m)	Box = 50 pcs *3% Waste		Box
(E)	Novislate Universal Channel 0.5"x118" (1,27 cm x 300 cm) 1 pc = 9' 10" (3 m) length	Box = 12 pcs Overlap = 4" (10,2 cm) *6% /Waste		Box

Accessories also available

(F)	Sealant Tape 10" x 33' linear feet (25,4 cm x 10,06 cm)	1 roll = 33'		Roll
(G)	Snow-Guards Brackets Copper 2.38" x 18" x 1.5" (6,05 cm x 45,72 cm x 3,8 cm)	Box = 5 pcs		Box

Project plan

